

PIFSC INSPECTION CHECKLIST

The following checklist is a guide. It may be used in its entirety or be modified to the specific user's needs by adding or subtracting items from the checklist. For questions concerning any item, contact the PIFSC SECO.

WALKWAYS

Name: _____

Date: _____

Location of Inspection: _____

1. Are aisles and passageways kept clear?	Yes <input type="checkbox"/> No <input type="checkbox"/>	Comments: _____ _____
2. Are aisles and walkways marked as appropriate?	Yes <input type="checkbox"/> No <input type="checkbox"/>	Comments: _____ _____
3. Are wet surfaces covered with non-slip materials?	Yes <input type="checkbox"/> No <input type="checkbox"/>	Comments: _____ _____
4. Are holes in the floor, sidewalk or other walking surface repaired properly, covered or otherwise made safe?	Yes <input type="checkbox"/> No <input type="checkbox"/>	Comments: _____ _____
5. Is there a safe clearance for walking in aisles where motorized or mechanical handling equipment is operating?	Yes <input type="checkbox"/> No <input type="checkbox"/>	Comments: _____ _____
6. Are spilled materials cleaned up immediately?	Yes <input type="checkbox"/> No <input type="checkbox"/>	Comments: _____ _____
7. Are materials or equipment stored in such a way that sharp projectiles will not interfere with the walkway?	Yes <input type="checkbox"/> No <input type="checkbox"/>	Comments: _____ _____
8. Are changes of direction or elevations readily identifiable?	Yes <input type="checkbox"/> No <input type="checkbox"/>	Comments: _____ _____

9. Are aisles or walkways that pass near moving or operating machinery, welding operations or similar operations arranged so employees will not be subjected to potential hazards?	Yes <input type="checkbox"/> No <input type="checkbox"/>	Comments: _____ _____ _____
10. Is adequate headroom provided for the entire length of any aisle or walkway?	Yes <input type="checkbox"/> No <input type="checkbox"/>	Comments: _____ _____
11. Are standard guardrails provided wherever aisle or walkway surfaces are elevated more than 30 inches above any adjacent floor or the ground?	Yes <input type="checkbox"/> No <input type="checkbox"/>	Comments: _____ _____
12. Are bridges provided over conveyors and similar hazards?	Yes <input type="checkbox"/> No <input type="checkbox"/>	Comments: _____ _____